

CONTINUATION SHEET

Ashton Elementary School - Lobby Renovation
ADM #8521

AMA DOCUMENT 0701

Per Request # 3

1/30/2016

A	B	C	CI	CHANGES	REVISED COST	D	E	F	G	H	I	J	K
COST CODE	DESCRIPTION OF WORK	ORIGINAL GMP				MADE FROM PREVIOUS APPLICATIONS	THIS PERIOD	MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE (G+H)	% COMPLETE (G/J)	BALANCE TO BE FORNISH (J2 - G)	RETAINAGE	
9513	Acoustical Ceiling - 1800	\$4,500.00			\$4,750.00	\$1,750.00	\$0.00		\$1,750.00	100%	\$0.00	\$0.00	
9700	Transfer Budget to 9235 (\$2,750.00)	\$1,500.00			\$0.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
9900	Transfer Budget to 9235 (\$1,500.00)	\$2,455.00			\$2,455.00	\$2,455.00	\$0.00		\$2,455.00	100%	\$0.00	\$0.00	
9901	Paint Entry - 1800	\$5,000.00			\$0.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
	Transfer Budget to 6410 (\$5,000.00)	\$15,955.00			\$15,955.00	\$15,955.00	\$0.00		\$15,955.00	100%	\$0.00	\$0.00	
16300	DIVISION 16 ELECTRICAL	\$11,100.00			\$11,634.00	\$11,634.00	\$0.00		\$11,634.00	100%	\$0.00	\$0.00	
	Additional Receptacles and Data Outlet \$534.00	\$11,100.00			\$11,634.00	\$11,634.00	\$0.00		\$11,634.00	100%	\$0.00	\$0.00	
20000	DIVISION 20000 CONTINGENCY	\$4,975.00			\$1,339.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
	Contingency	\$4,975.00			\$1,339.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
	Cabinet Revisions (\$730.00)												
	Additional Receptacles and Data Outlet (\$554.00)												
	Additional Design for Glass Blowing (\$2,565.00)												
	CHANGE ORDERS	\$4,975.00			\$1,339.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
	Change Order 001 - Balance Contract	\$0.00			\$0.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
		\$190,974.00			\$177,699.00	\$187,449.00	\$11,849.00	\$0.00	\$177,699.00	100%	\$11,849.00	\$0.00	
	SUBTOTAL CHARGE ORDERS	\$0.00			\$0.00	\$0.00	\$0.00		\$0.00	0%	\$0.00	\$0.00	
	TOTAL CONTINGENCY COSTS	\$190,974.00			\$177,699.00	\$187,449.00	\$11,849.00	\$0.00	\$177,699.00	100%	\$11,849.00	\$0.00	