

CONSTRUCTION SERVICES CHANGE ORDERS

PROJECT	CONTRACTOR	CO#	CURRENT CONTRACT AMOUNT	CHANGE	REVISED AMOUNT	EXPLANATION (see attached)	SALES TAX SAVINGS *	**	DPO AMOUNT
SUMMARY OF CONSTRUCTION SERVICES CHANGE ORDERS PRESENTED FOR APPROVAL AND/OR RATIFICATION AT THE 02/07/2017 SCHOOL BOARD MEETING									
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	19	\$14,949,953.15	(\$426,243.14)	\$14,523,710.01	DPO: Graybar Electric Company. (Light Fixture Materials)	\$24,174.14	R	(\$402,069.00)
Suncoast Technical College South Campus Sitework for the New Classroom Building and County Library	Willis A. Smith Construcion, Inc.	8	\$3,792,337.25	(\$30,315.33)	\$3,762,021.92	DPO: Ferguson Waterworks. (HCPE Pipe)	\$1,763.13	R	(\$28,552.20)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	20	\$14,523,710.01	(\$69,022.58)	\$14,454,687.43	DPO: Stevens Industries Inc. (Cabinetry Materials)	\$3,622.58	R	(\$65,400.00)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	21	\$14,454,687.43	(\$195,090.00)	\$14,259,597.43	DPO: L & W Supply Corp (Drywall, Metal Studs and Insulation Materials)	\$11,090.00	R	(\$184,000.00)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	22	\$14,259,597.43	(\$20,798.90)	\$14,238,798.53	DPO: Atlanta Kitchen LLC (Countertop Materials)	\$1,133.90	R	(\$19,665.00)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	23	\$14,238,798.53	\$38,422.00	\$14,277,220.53	This is a reversal Change Order #16 for the autotmatic doors from Stanley Access Technologies LLC.	\$0.00	R	
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	24	\$14,277,220.53	(\$28,853.38)	\$14,248,367.15	DPO: Stanley Access Technologies LLC (Automatic Door Material).	\$1,680.38	R	(\$27,173.00)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	25	\$14,248,367.15	(\$13,088.00)	\$14,235,279.15	DPO: Best Rolling Doors, Inc. (Overhead Door Materials).	\$788.00	R	(\$12,300.00)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	26	\$14,235,279.15	(\$37,712.99)	\$14,197,566.16	DPO: ABC Supply Co., Inc. (Roofing Materials).	\$2,181.87	R	(\$35,531.12)
Suncoast Technical College South Vertical Construction	Willis A. Smith Construcion, Inc.	27	\$14,197,566.16	(\$102,281.70)	\$14,095,284.46	DPO: Soprema Inc. (Roofing Materials)	\$5,836.70	R	(\$96,445.00)
			(\$884,984.02)			TOTAL IN TAX SAVINGS:	\$52,270.70		(\$871,135.32)

NOTE: The change orders (*identified above), for ratification, are the result of direct purchase of these items by the School Board to save sales tax.

**A=Approval; R=Ratification

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. NINETEEN (19)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the light fixture materials supplied by Graybar Electric Company, Inc. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$24,174.14 will be realized.

Cost of Change: DEDUCT: (\$426,243.14)

SUMMARY: ITEM 1) DEDUCT: (\$426,243.14)

TOTAL COST: DEDUCT: (\$426,243.14)

Total Direct Material Purchase amount to date and as a % of original contract:	<input type="text" value="\$2,569,103.41"/>	<input type="text" value="-16.29%"/>
Total Tax Savings to date as a result of Direct Material Purchases:	<input type="text" value="\$188,859.01"/>	
Change Orders to date and as a % of original contract:	<input type="text" value="\$346,616.43"/>	<input type="text" value="2.047%"/>

SUBMITTED BY: **Sue Bouffard**
Digitally signed by Sue Bouffard
Date: 2017.01.10 08:16:45 -05'00'

Mark D. Smith
Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacountyschools.net,
O=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017.01.10 11:00:32-05'00'

If this is a Design/Build Contract, enter the revised total contract amount here:



AIA Document G701™ - 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 019 DATE: January 6, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Graybar (Lighting Fixtures) DMP Request (7 pages)

The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -1,985,102.85
The Contract Sum prior to this Change Order was	\$ 14,949,953.15
The Contract Sum will be decreased by this Change Order in the amount of	\$ 426,243.14
The new Contract Sum including this Change Order will be	\$ 14,523,710.01
The Contract Time will be unchanged by Zero (0) days.	
The date of Substantial Completion as of the date of this Change Order therefore is unchanged	

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name) 677 N. Washington Blvd., Sarasota, FL 34236 ADDRESS BY (Signature) Kenneth G Deam (Typed name) 8 January 2017 DATE	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name) 5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240 ADDRESS BY (Signature) Nathan T. Carr (Typed name) January 6, 2017 DATE	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name) 1960 Landings Boulevard, Sarasota, FL 34231 ADDRESS BY (Signature) Mark D. Smith (Typed name) DATE
---	---	--

AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address):	CHANGE ORDER NUMBER: 008	OWNER: <input checked="" type="checkbox"/>
SBSC - SCT South Campus SITEWORK	DATE: January 5, 2017	ARCHITECT: <input checked="" type="checkbox"/>
TO CONTRACTOR (Name and address):	ARCHITECT'S PROJECT NUMBER:	CONTRACTOR: <input checked="" type="checkbox"/>
Willis A. Smith Construction, Inc.	CONTRACT DATE: May 3, 2016	FIELD: <input type="checkbox"/>
5001 Lakewood Ranch Blvd. N.	CONTRACT FOR: General Construction	OTHER: <input type="checkbox"/>
Sarasota, Florida 34240		

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)




Ferguson DMP Request (2nd) for Dana Site Development (3 pages)

The original Contract Sum was	\$ 4,204,757.00
The net change by previously authorized Change Orders	\$ -412,419.75
The Contract Sum prior to this Change Order was	\$ 3,792,337.25
The Contract Sum will be decreased by this Change Order in the amount of	\$ 30,315.33
The new Contract Sum including this Change Order will be	\$ 3,762,021.92

The Contract Time will be unchanged by Zero (0) days.
The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
677 N. Washington Blvd., Sarasota, FL 34236 ADDRESS	5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240 ADDRESS	1960 Landings Boulevard, Sarasota, FL 34231 ADDRESS
 BY (Signature)	 BY (Signature)	 BY (Signature)
Kenneth O. Dean (Typed name)	Nathan T. Carr (Typed name)	Mark D. Smith (Typed name)
05 January 2017 DATE	January 5, 2017 DATE	DATE

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY (20)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the cabinetry materials supplied by Stevens Industries, Inc. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$3,622.58 will be realized.

Cost of Change: DEDUCT: (\$69,022.58)

SUMMARY: ITEM 1) DEDUCT: (\$69,022.58)

TOTAL COST: DEDUCT: (\$69,022.58)

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,634,503.41	-16.69%
Total Tax Savings to date as a result of Direct Material Purchases:	\$192,481.59	
Change Orders to date and as a % of original contract:	\$346,616.43	2.047%

SUBMITTED BY: **Sue Bouffard** Digitally signed by Sue Bouffard
DN: G=US,
E=sue.bouffard@sarasotacountyschools.net,
OU=CSD, O=SCSB, CN=Sue Bouffard
Date: 2017.01.17 08:33:16-0500'

Sue Bouffard, Project Manager

Mark D. Smith Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacountyschools.net,
O=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017.01.17 10:54:15-0500'

If this is a Design/Build Contract, enter the revised total contract amount here:



AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 020 DATE: January 9, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Stevens Industries, Inc. DMP Request (23 pages)




The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -2,411,345.99
The Contract Sum prior to this Change Order was	\$ 14,523,710.01
The Contract Sum will be decreased by this Change Order in the amount of	\$ 69,022.58
The new Contract Sum including this Change Order will be	\$ 14,454,687.43

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
<u>677 N. Washington Blvd., Sarasota, FL 34236</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240</u> ADDRESS	<u>1960 Landings Boulevard, Sarasota, FL 34231</u> ADDRESS
 BY (Signature) <u>Kenneth O'Dean</u> (Typed name)	 BY (Signature) <u>Nathan T. Carr</u> (Typed name)	 BY (Signature) <u>Mark D. Smith</u> (Typed name)
<u>13 January 2017</u> DATE	<u>January 9, 2017</u> DATE	DATE

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY ONE (21)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the drywall, metal studs and insulation materials supplied by L&W Supply Corporation. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$11,090.00 will be realized.

- Cost of Change: DEDUCT: (\$195,090.00)

SUMMARY: ITEM 1) DEDUCT: (\$195,090.00)

TOTAL COST: DEDUCT: (\$195,090.00)

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,818,503.41	-17.85%
Total Tax Savings to date as a result of Direct Material Purchases:	\$203,571.59	
Change Orders to date and as a % of original contract:	\$346,616.43	2.047%

SUBMITTED BY: **Sue Bouffard**
Digitally signed by Sue Bouffard
DN: C=US,
E=sue.bouffard@sarasotacountychools.net,
OU=CSD, O=SCSB, CN=Sue Bouffard
Date: 2017.01.17 08:50:57-05'00'

Sue Bouffard, Project Manager

Mark D. Smith
Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacountychools.net,
O=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017.01.17 10:55:45-05'00'

If this is a Design/Build Contract, enter the revised total contract amount here:

AIA[®] Document G701[™] – 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 021 DATE: January 9, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

L&W Supply, Inc. DMP Request (9 pages)




The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -2,480,368.57
The Contract Sum prior to this Change Order was	\$ 14,454,687.43
The Contract Sum will be decreased by this Change Order in the amount of	\$ 195,090.00
The new Contract Sum including this Change Order will be	\$ 14,259,597.43

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
<u>677 N. Washington Blvd., Sarasota, FL 34236</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240</u> ADDRESS	<u>1960 Landings Boulevard, Sarasota, FL 34231</u> ADDRESS
<u></u> BY (Signature)	<u></u> BY (Signature)	<u></u> BY (Signature)
<u>Kenneth O'Beane</u> (Typed name)	<u>Nathan T. Carr</u> (Typed name)	<u>Mark D. Smith</u> (Typed name)
<u>13 January 2017.</u> DATE	<u>January 9, 2017</u> DATE	DATE

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY TWO (22)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the countertop materials supplied by Atlanta Kitchen, LLC. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$1,133.90 will be realized.

- Cost of Change: DEDUCT: (\$20,798.90)

SUMMARY: ITEM 1) DEDUCT: (\$20,798.90)

TOTAL COST: DEDUCT: (\$20,798.90)

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,838,168.41	-17.97%
Total Tax Savings to date as a result of Direct Material Purchases:	\$204,705.49	
Change Orders to date and as a % of original contract:	\$346,616.43	2.047%

SUBMITTED BY: **Sue Bouffard**
Digitally signed by Sue Bouffard
DN: C=US,
E=sue.bouffard@sarasotacounty.k12.fl.us,
OU=Sarasota County Schools, CN=Sue Bouffard
Date: 2017.01.17 08:52:29-0500
Sue Bouffard, Project Manager

Mark D. Smith
Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacounty.k12.fl.us,
OU=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017.01.17 10:57:07-0500

If this is a Design/Build Contract, enter the revised total contract amount here:



AIA[®] Document G701[™] – 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 022 DATE: January 9, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:
(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)




Atlanta Kitchens DMP Request (4 pages)

The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -2,675,458.57
The Contract Sum prior to this Change Order was	\$ 14,259,597.43
The Contract Sum will be decreased by this Change Order in the amount of	\$ 20,798.90
The new Contract Sum including this Change Order will be	\$ 14,238,798.53

The Contract Time will be unchanged by Zero (0) days.
The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
<u>677 N. Washington Blvd., Sarasota, FL 34236</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240</u> ADDRESS	<u>1960 Landings Boulevard, Sarasota, FL 34231</u> ADDRESS
<u></u> BY (Signature)	<u></u> BY (Signature)	<u></u> BY (Signature)
<u>Kenneth G. Dean</u> (Typed name)	<u>Nathan T. Carr</u> (Typed name)	<u>Mark D. Smith</u> (Typed name)
<u>13 January 2017</u> DATE	<u>January 9, 2017</u> DATE	<u></u> DATE



CHANGE ORDER SUMMARY

**PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY THREE (23)**

**BOARD DATE:
February 7, 2017**

ITEM 1)	<u>Description:</u>	This is a reversal of Change Order #16 for the automatic doors from Stanley Access Technologies LLC.	
	<u>Reason for Change:</u>	The quotation from the supplier included the material and installation of the doors. Only the material and tax savings should have been deducted. A new Direct Material Purchase Change Order will be subsequently issued with the correct amount.	
-	<u>Cost of Change:</u>	ADD:	\$38,422.00

SUMMARY: ITEM 1)	ADD:	\$38,422.00
------------------	------	-------------

TOTAL COST:	ADD:	\$38,422.00
-------------	------	-------------

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,829,141.41		-17.91%
Total Tax Savings to date as a result of Direct Material Purchases:	\$204,163.87		
Change Orders to date and as a % of original contract:	\$346,616.43		2.047%

SUBMITTED BY:	<div style="display: flex; align-items: center; justify-content: center;"><div style="text-align: left; margin-right: 20px;">Sue Bouffard <hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/>Sue Bouffard, Project Manager</div><div style="font-size: 8px; margin-right: 20px;">Digitally signed by Sue Bouffard DN: C=US, E=sue.bouffard@sarasotacountychools.net, OU=OSD, O=SCSB, CN=Sue Bouffard Date: 2017.01.17 13:30:39-0500'</div></div>	<div style="display: flex; align-items: center; justify-content: center;"><div style="text-align: left; margin-right: 20px;">Mark D. Smith</div><div style="font-size: 8px; margin-left: 20px;">Digitally signed by Mark D. Smith DN: C=US, E=marksmith@sarasotacountychools.net, O=Sarasota County School Board, OU=Construction Services Department, CN=Mark D. Smith Date: 2017.01.19 08:17:05-0500'</div></div>
---------------	--	---

If this is a Design/Build Contract, enter the revised total contract amount here:



AIA Document G701™ - 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 023 DATE: January 13, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Cancel OCO 016 for Stanley Access Technologies, LLC DMP Request - Revised Request will be submitted with new amount.




The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -2,696,257.47
The Contract Sum prior to this Change Order was	\$ 14,238,798.53
The Contract Sum will be increased by this Change Order in the amount of	\$ 38,422.00
The new Contract Sum including this Change Order will be	\$ 14,277,220.53

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
677 N. Washington Blvd., Sarasota, FL 34236 ADDRESS	5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240 ADDRESS	1960 Landings Boulevard, Sarasota, FL 34231 ADDRESS
BY (Signature)  Kenneth G. Oam (Typed name)	BY (Signature)  Nathan T. Carr (Typed name)	BY (Signature)  Mark D. Smith (Typed name)
13 January 2017. DATE	January 13, 2017 DATE	DATE

Digitally signed by Mark D. Smith
DN: cn=Mark D. Smith, email=mark@schools.sarasota.fl.us,
o=Sarasota County School Board, ou=Construction Services Department,
c=US, email=mark@schools.sarasota.fl.us
Date: 2017.01.13 17:28:05-0500

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY FOUR (24)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the automatic door materials supplied by Stanley Access Technologies, LLC. This material will be direct purchased by the School Board of Sarasota County.


Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$1,680.38 will be realized.


- Cost of Change: DEDUCT: (\$28,853.38)

SUMMARY: ITEM 1) DEDUCT: (\$28,853.38)

TOTAL COST: DEDUCT: (\$28,853.38)

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,829,141.41	-17.91%
Total Tax Savings to date as a result of Direct Material Purchases:	\$204,163.87	
Change Orders to date and as a % of original contract:	\$346,616.43	2.047%

SUBMITTED BY: Sue Bouffard 
Sue Bouffard, Project Manager

Mark D. Smith 
Mark D. Smith

If this is a Design/Build Contract, enter the revised total contract amount here:

AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 024 DATE: January 13, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:
(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)




Revised Stanley Access Technologies, LLC DMP Request (6 pages)

The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -2,657,835.47
The Contract Sum prior to this Change Order was	\$ 14,277,220.53
The Contract Sum will be decreased by this Change Order in the amount of	\$ 28,853.38
The new Contract Sum including this Change Order will be	\$ 14,248,367.15

The Contract Time will be unchanged by Zero (0) days.
The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
<u>677 N. Washington Blvd., Sarasota, FL 34236</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240</u> ADDRESS	<u>1960 Landings Boulevard, Sarasota, FL 34231</u> ADDRESS
 BY (Signature)	 BY (Signature)	 BY (Signature)
<u>Kenneth G. Dean</u> (Typed name)	<u>Nathan T. Carr</u> (Typed name)	<u>Mark D. Smith</u> (Typed name)
<u>13 January 2017</u> DATE	<u>January 13, 2017</u> DATE	<u></u> DATE

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY FIVE (25)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the overhead door materials supplied by Best Rolling Doors, Inc. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$788.00 will be realized.

- Cost of Change: DEDUCT: (\$13,088.00)

SUMMARY: ITEM 1) DEDUCT: (\$13,088.00)

TOTAL COST: DEDUCT: (\$13,088.00)

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,841,441.41	-17.99%
Total Tax Savings to date as a result of Direct Material Purchases:	\$204,951.87	
Change Orders to date and as a % of original contract:	\$346,616.43	2.047%

SUBMITTED BY: Sue Bouffard Digitally signed by Sue Bouffard
DN: C=US,
E=sue.bouffard@sarasotacountychools.net,
OU=CSB, O=SCSB, CN=Sue Bouffard
Date: 2017.01.19 08:22:11-0500'
Sue Bouffard, Project Manager

Mark D. Smith Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacountychools.net,
O=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017.01.19 09:45:33-0500'

If this is a Design/Build Contract, enter the revised total contract amount here:



AIA Document G701™ – 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 025 DATE: January 17, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Best Rolling Doors, Inc. DMP Request (3 pages)




The original Contract Sum was	\$	16,935,056.00
The net change by previously authorized Change Orders	\$	-2,686,688.85
The Contract Sum prior to this Change Order was	\$	14,248,367.15
The Contract Sum will be decreased by this Change Order in the amount of	\$	13,088.00
The new Contract Sum including this Change Order will be	\$	14,235,279.15

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County, Florida</u> OWNER (Firm name)
<u>677 N. Washington Blvd., Sarasota, FL 34236</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240</u> ADDRESS	<u>1960 Landings Boulevard, Sarasota, FL 34231</u> ADDRESS
<u></u> BY (Signature) <u>Kenneth G. Dean</u> (Typed name)	<u></u> BY (Signature) <u>Nathan T. Carr</u> (Typed name)	<u></u> BY (Signature) <u>Mark D. Smith</u> (Typed name)
<u>17 January 2017</u> DATE	<u>January 17, 2017</u> DATE	<u></u> DATE

Digitally signed by Mark D. Smith
DN: cn=Mark D. Smith, o=Sarasota County Schools, ou=Construction Services Department,
c=US, email=mark.d.smith@sarasotacounty.k12.fl.us, date=2017.01.19 09:45:55-0500

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY SIX (26)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the roofing materials supplied by ABC Supply Co., Inc. This material will be direct purchased by the School Board of Sarasota County.


Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$2,181.87 will be realized.

- Cost of Change: DEDUCT: (\$37,712.99)


SUMMARY: ITEM 1) DEDUCT: (\$37,712.99)

TOTAL COST: DEDUCT: (\$37,712.99)

Total Direct Material Purchase amount to date and as a % of original contract:	<input type="text" value="\$2,876,972.53"/>	<input type="text" value="-18.21%"/>
Total Tax Savings to date as a result of Direct Material Purchases:	<input type="text" value="\$207,133.74"/>	
Change Orders to date and as a % of original contract:	<input type="text" value="\$346,616.43"/>	<input type="text" value="2.047%"/>

SUBMITTED BY: Sue Bouffard 
Digitally signed by Sue Bouffard
DN: C=US,
E=sue.bouffard@sarasotacountychools.net,
OU=CSD, O=SOSB, CN=Sue Bouffard
Date: 2017.01.19 08:27:31-0500'

Sue Bouffard, Project Manager

Mark D. Smith 
Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacountychools.net,
O=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017.01.19 09:47:57-0500'

If this is a Design/Build Contract, enter the revised total contract amount here:

 **AIA** Document G701TM – 2001

Change Order

PROJECT <i>(Name and address):</i> SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 026 DATE: January 17, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR <i>(Name and address):</i> Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:
(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)




ABC Supply Co., Inc. DMP Request (4 pages)

The original Contract Sum was	\$	16,935,056.00
The net change by previously authorized Change Orders	\$	-2,699,776.85
The Contract Sum prior to this Change Order was	\$	14,235,279.15
The Contract Sum will be decreased by this Change Order in the amount of	\$	37,712.99
The new Contract Sum including this Change Order will be	\$	14,197,566.16

The Contract Time will be unchanged by Zero (0) days.
The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Schenkel Shultz Architects</u> ARCHITECT <i>(Firm name)</i>	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR <i>(Firm name)</i>	<u>School Board of Sarasota County, Florida</u> OWNER <i>(Firm name)</i>
<u>677 N. Washington Blvd., Sarasota, FL</u> <u>34236</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota,</u> <u>Florida 34240</u> ADDRESS	<u>1960 Landings Boulevard, Sarasota, FL</u> <u>34231</u> ADDRESS
<u></u> BY <i>(Signature)</i> <u>Kenneth G. Dean</u> (Typed name) <u>17 January 2017</u> DATE	<u></u> BY <i>(Signature)</i> <u>Nathan T. Carr</u> (Typed name) <u>January 17, 2017</u> DATE	<u></u> BY <i>(Signature)</i> <u>Mark D. Smith</u> (Typed name) DATE

CHANGE ORDER SUMMARY

PROJECT NAME:
SUNCOAST TECHNICAL COLLEGE SOUTH VERTICAL CONSTRUCTION
CONTRACT NO. 21701171
CHANGE ORDER NO. TWENTY SEVEN (27)

BOARD DATE:
February 7, 2017

ITEM 1) Description: Deduct the cost of the roofing materials supplied by Soprema, Inc. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$5,836.70 will be realized.

- Cost of Change: DEDUCT: (\$102,281.70)

SUMMARY: ITEM 1) DEDUCT: (\$102,281.70)

TOTAL COST: DEDUCT: (\$102,281.70)

Total Direct Material Purchase amount to date and as a % of original contract:	\$2,973,417.53	-18.82%
Total Tax Savings to date as a result of Direct Material Purchases:	\$212,970.44	
Change Orders to date and as a % of original contract:	\$346,616.43	2.047%

SUBMITTED BY: Sue Bouffard
Sue Bouffard, Project Manager

Digitally signed by Sue Bouffard
DN: C=US,
E=sue.bouffard@sarasotacountychools.net,
OU=CSO, O=SOSB, CN=Sue Bouffard
Date: 2017.01.19 08:31:51-05'00'

Mark D. Smith

Digitally signed by Mark D. Smith
DN: C=US,
E=mark.smith@sarasotacountychools.net,
O=Sarasota County School Board,
OU=Construction Services Department,
CN=Mark D. Smith
Date: 2017 01 19 09:49:40-05'00'

If this is a Design/Build Contract, enter the revised total contract amount here:



AIA®

Document G701™ - 2001

Change Order

PROJECT (Name and address): SBSC - STC South Campus BUILDINGS	CHANGE ORDER NUMBER: 027 DATE: January 17, 2017	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: CONTRACT DATE: August 2, 2016 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Soprema, Inc. DMP Request (4 pages)

The original Contract Sum was	\$ 16,935,056.00
The net change by previously authorized Change Orders	\$ -2,737,489.84
The Contract Sum prior to this Change Order was	\$ 14,197,566.16
The Contract Sum will be decreased by this Change Order in the amount of	\$ 102,281.70
The new Contract Sum including this Change Order will be	\$ 14,095,284.46

The Contract Time will be unchanged by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is unchanged.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Schenkel Shultz Architects
ARCHITECT (Firm name)
677 N. Washington Blvd., Sarasota, FL
34236
ADDRESS
BY (Signature)
Kenneth G. Dean
(Typed name)
17 January 2017
DATE

Willis A. Smith Construction, Inc.
CONTRACTOR (Firm name)
5001 Lakewood Ranch Blvd. N., Sarasota,
Florida 34240
ADDRESS
BY (Signature)
Nathan T. Carr
(Typed name)
January 17, 2017
DATE

School Board of Sarasota County, Florida
OWNER (Firm name)
1960 Landings Boulevard, Sarasota, FL
34231
ADDRESS
BY (Signature)
Mark D. Smith
(Typed name)
DATE

Digitally signed by Mark D. Smith
DN: cn=Mark D. Smith, o=Sarasota County Schools, ou=Sarasota County School Board, ou=Construction Services Department, cn=Mark D. Smith
Date: 2017.01.19 09:50:07-0500