

CONSTRUCTION SERVICES CHANGE ORDERS

PROJECT	CONTRACTOR	CO#	CURRENT CONTRACT AMOUNT	CHANGE	REVISED AMOUNT	EXPLANATION (see attached)	SALES TAX SAVINGS *	**
SUMMARY OF CONSTRUCTION SERVICES CHANGE ORDERS PRESENTED FOR APPROVAL AND/OR RATIFICATION AT THE 11/5/2013 SCHOOL BOARD MEETING								
Booker High School Rebuild: Vertical Construction Phase	Willis A. Smith Construction, Inc.	205	\$29,341,590.93	\$19,014.14	\$29,360,605.07	Reverses Direct Material Purchase Order, CO #30, crediting the 3M Library Book Detection System back to the Construction Manager's GMP Contract.	\$0.00	R
Booker High School Rebuild: Vertical Construction Phase	Willis A. Smith Construction, Inc.	206	\$29,360,605.07	\$10,451.08	\$29,371,056.15	Add-back unused portion of the Technical Glass Direct Material Purchase Order to closeout the purchase order.	\$0.00	R
Booker Middle School - HVAC Renovation	Jon F. Swift, Inc.	32	\$6,298,210.33	\$0.00	\$6,298,210.33	Add labor, material & equipment to install modifications to the fire line & portable water line.	\$0.00	R
Cranberry Elementary School Portable Installation	Willis A. Smith Construction, Inc.	1	\$47,611.00	(\$24,748.75)	\$22,862.25	Reconcile final contract amount.	\$0.00	R
North Port High School Wrestling Building	Willis A. Smith Construction, Inc.	1	\$266,071.00	(\$11,571.14)	\$254,499.86	DPO: Canam Steel Corp (metal roof deck materials)	\$702.14	R
North Port High School Wrestling Building Preconstruction Services	Willis A. Smith Construction, Inc.	1	\$33,028.00	(\$3,242.00)	\$29,786.00	Deductive change order to reconcile the final contract amount.	\$0.00	R
TOTAL IN TAX SAVINGS:							\$702.14	

(\$10,096.67)

NOTE: The change orders (*identified above), for ratification, are the result of direct purchase of these items by the School Board to save sales tax. ** A=Approval, R=Ratification

CHANGE ORDER SUMMARY

**PROJECT NAME:
BOOKER MIDDLE SCHOOL: HVAC Renovation**

CHANGE ORDER NO. (32)

BOARD DATE: November 5, 2013

ITEM 1) Description: This Change Order is a \$0 cost Change Order adjusting and reconciling the General Requirements and Allowances in the Control Estimate of the GMP Contract. See the included back-up documentation for details.

Reason for Change: This no cost Change Order adjusts the individual line items in the Control Estimate to reflect allocated revisions to the project. This Change Order is per Article 15.2 of the Contract Between Owner and Construction Manager where the Basis of Payment is Cost of the Work Plus a Fee with a Negotiated Guaranteed Maximum Price.

Cost of Change: \$0.00

TOTAL COST: \$0.00

Total Direct Material Purchase amount to date and as a % of original contract:	<input type="text" value="\$1,584,477.75"/>	<input type="text" value="4.21%"/>
Total Tax Savings to date as a result of Direct Material Purchases:	<input type="text" value="\$95,868.67"/>	
Change Orders to date and % of original contract:	<input type="text" value="\$6,605,836.75"/>	<input type="text" value="16.546%"/>

SUBMITTED BY: **Ernest F. DuBose II**
Ernest F. DuBose II, Project Manager

Digitally signed by Ernest F. DuBose II
DN: cn=Ernest F. DuBose II, o=School Board of Sarasota County, ou=CSD, email=ernest_dubose@sarasota.k12.fl.us, c=US
Date: 2013.10.15.17:43:15 -0400

Mark Smith
Digitally signed by Mark Smith
DN: cn=Mark Smith, o=Sarasota County School Board, ou=Construction Services, email=mark.smith@sarasotacounty.schools.net, c=US
Date: 2013.10.16 07:34:26 -0400

Is this a Design/Build continuing contract project? Yes ___ No X / If Yes, enter this C.O. amount here: = \$ _____



AIA Document G701™ – 2001

Change Order

PROJECT (Name and address): Booker Middle School Renovations 2250 Myrtle Street Sarasota, Florida 34234	CHANGE ORDER NUMBER: 032 DATE: 10/9/2013	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Jon F. Swift, Inc. 2221 8th Street Sarasota, Florida 34237	ARCHITECT'S PROJECT NUMBER: 12303/3284/796 CONTRACT DATE: May 15, 2012 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Zero cost change order adjusting the General Requirements and Allowances in the Control Estimate as of September 30th, 2013.


The original Contract Sum was	\$ 1,372,720.00
The net change by previously authorized Change Orders	\$ 4,925,490.33
The Contract Sum prior to this Change Order was	\$ 6,298,210.33
The Contract Sum will be unchanged by this Change Order in the amount of	\$ 0.00
The new Contract Sum including this Change Order will be	\$ 6,298,210.33

The Contract Time will be unchanged by Zero (0) days.


The date of Substantial Completion as of the date of this Change Order therefore is unchanged

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.


NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Sweet Sparkman Architects
ARCHITECT (Firm name)
2168 Main Street, Sarasota, Florida 34237
ADDRESS
BY (Signature) 
Todd M. Sweet
(Typed name) Sweet
DATE

Digitally signed by Todd M. Sweet
DN: cn=Todd M. Sweet, o=Sweet Sparkman Architects Inc., email=tsweet@sweetsparkman.com, c=US
Date: 2013.10.09 16:30:32 -0400

Jon F. Swift, Inc.
CONTRACTOR (Firm name)
2221 8th Street, Sarasota, Florida 34237
ADDRESS
BY (Signature) 
Jason F. Swift, President
Jon F. Swift, Inc.
(Typed name)
DATE

Digitally signed by Jason F. Swift
DN: cn=Jason F. Swift, o=Jon F. Swift, Inc., ou=Construction Services Department, c=US
Date: 2013.10.09 14:08:11 -0400

Sarasota County School Board
OWNER (Firm name)
7895 Fruitville Road, Sarasota, Florida 34240
ADDRESS
BY (Signature) 
Mark Smith
Mark Smith, Director
Construction Services Department
(Typed name)
DATE

Digitally signed by Mark Smith
DN: cn=Mark Smith, o=Sarasota County School Board, ou=Construction Services Department, email=mark.smith@sarasotacounty.org, c=US
Date: 2013.10.11 07:24:52 -0400

CHANGE ORDER SUMMARY

**PROJECT NAME:
BOOKER HIGH SCHOOL REBUILD: VERTICAL CONSTRUCTION PHASE**

CHANGE ORDER NO. (205)

BOARD DATE: November 5, 2013

ITEM 1) Description: This change order reverses Direct Material Purchase Order: Change Order #30, crediting the cost of the 3M Library Book Detection System back to the Construction Manager's GMP Contract.

Reason for Change: The Direct Material Purchase Order from Change Order #30 was not used. A different Book Detection System was selected by the SCSB Media Specialist and a new DMPO for \$20,347.76 was created by Change Order #190 on the 7/23/13 Board.

Cost of Change: ADD: \$19,014.14

SUMMARY: ITEM 1) ADD: \$19,014.14

TOTAL COST: ADD: \$19,014.14

Total Direct Material Purchase amount to date and as a % of original contract: \$11,476,701.41 28.75%
Total Tax Savings to date as a result of Direct Material Purchases: \$689,669.20
Change Orders to date and % of original contract: \$1,644,111.01 4.118%

SUBMITTED BY: **Ernest F. DuBose II**
Digitally signed by Ernest F. DuBose II
DN: cn=Ernest F. DuBose II, o=School Board of Sarasota
County, ou=CSD, email=ernest_dubose@sarasota.k12.fl.us,
c=US
Date: 2013.10.16 12:34:10 -0400
Ernest F. DuBose II, Project Manager

Mark Smith
Digitally signed by Mark Smith
DN: cn=Mark Smith, o=Sarasota County
School Board, ou=Construction Services,
email=mark.smith@sarasotacounty.k12.fl.us,
c=US
Date: 2013.10.16 13:44:12 -0400

Is this a Design/Build continuing contract project? Yes ___ No **X** / If Yes, enter this C.O. amount here: = \$ _____

AIA Document G701™ – 2001

Change Order

PROJECT <i>(Name and address):</i> Booker High School Rebuild: Vertical Construction Phase 3201 North Orange Avenue Sarasota, Florida 34231	CHANGE ORDER NUMBER: 205 DATE: July 3, 2013	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input checked="" type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR <i>(Name and address):</i> Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: 9059/28040 CONTRACT DATE: May 17, 2011 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:
(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)
 Reversal of OCO #30 - 3M Library Book Detection System PO \$19,014.14

The original Contract Sum was	\$ 39,925,142.00
The net change by previously authorized Change Orders	\$ -10,583,551.07
The Contract Sum prior to this Change Order was	\$ 29,341,590.93
The Contract Sum will be increased by this Change Order in the amount of	\$ 19,014.14
The new Contract Sum including this Change Order will be	\$ 29,360,605.07

The Contract Time will be unchanged by Zero (0) days.
 The date of Substantial Completion as of the date of this Change Order therefore is unchanged

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Harvard-Jolly/Fawley Bryant _____ ARCHITECT <i>(Firm name)</i> 2714 Dr. Martin Luther King St., N., St. Petersburg, FL 33704 _____ ADDRESS _____ BY <i>(Signature)</i> Steve Johnson _____ <i>(Typed name)</i> _____ DATE 7/9/13	Willis A. Smith Construction, Inc. _____ CONTRACTOR <i>(Firm name)</i> 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240 _____ ADDRESS _____ BY <i>(Signature)</i> Brett Raymaker Project Manager _____ <i>(Typed name)</i> _____ DATE 7/3/13	The School Board of Sarasota County, Florida _____ OWNER <i>(Firm name)</i> 1960 Landings Boulevard, Sarasota, Florida 34231 _____ ADDRESS _____ BY <i>(Signature)</i> Mark Smith _____ Mark Smith, Director Construction Services Department _____ <i>(Typed name)</i> _____ DATE
--	---	---

CHANGE ORDER SUMMARY

**PROJECT NAME:
BOOKER HIGH SCHOOL REBUILD: VERTICAL CONSTRUCTION PHASE**

CHANGE ORDER NO. (206)

BOARD DATE: November 5, 2013

ITEM 1) Description: Add-back the \$9,859.51 unused portion of the Technical Glass Direct Material Purchase Order to closeout the purchase order.

Reason for Change: The remaining funds allocated to purchase the material were not needed. This will reverse a tax savings of \$591.57.

Cost of Change: ADD: \$10,451.08

SUMMARY: ITEM 1) ADD: \$10,451.08

TOTAL COST: ADD: \$10,451.08

Total Direct Material Purchase amount to date and as a % of original contract:

Total Tax Savings to date as a result of Direct Material Purchases:

Change Orders to date and % of original contract:

SUBMITTED BY: **Ernest F. DuBose II**
Digitally signed by Ernest F. DuBose II
DN: cn=Ernest F. DuBose II, o=School Board of Sarasota County, ou=CSD,
email=ernest_dubose@sarasota.k12.fl.us, c=US
Date: 2013.10.16 12:39:29 -04'00'
Ernest F. DuBose II, Project Manager

Mark Smith
Digitally signed by Mark Smith
DN: cn=Mark Smith, o=Sarasota County School Board, ou=Construction Services, email=mark.smith@sarasotacounty.k12.fl.us, c=US
Date: 2013.10.16 13:45:43 -04'00'

Is this a Design/Build continuing contract project? Yes ___ No **X** / If Yes, enter this C.O. amount here: = \$ _____

AIA Document G701™ – 2001

Change Order

PROJECT (Name and address): Booker High School Rebuild: Vertical Construction Phase 3201 North Orange Avenue Sarasota, Florida 34234	CHANGE ORDER NUMBER: 206 DATE: July 18, 2013	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input checked="" type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida	ARCHITECT'S PROJECT NUMBER: 9059/28040 CONTRACT DATE: May 17, 2011 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:




(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Add back for unused portion of PO 21203607 - Technical Glass	\$9,859.51
Tax	\$ 591.57
The original Contract Sum was	\$ 39,925,142.00
The net change by previously authorized Change Orders	\$ -10,564,536.93
The Contract Sum prior to this Change Order was	\$ 29,360,605.07
The Contract Sum will be increased by this Change Order in the amount of	\$ 10,451.08
The new Contract Sum including this Change Order will be	\$ 29,371,056.15

The Contract Time will be unchanged by Zero (0) days.
 The date of Substantial Completion as of the date of this Change Order therefore is unchanged

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Harvard-Jolly/Fawley Bryant _____ ARCHITECT (Firm name) 2714 Dr. Martin Luther King St., N., St. Petersburg, FL 33704 _____ ADDRESS  _____ BY (Signature) Steve Johnson _____ (Typed name) 7/19/13 _____ DATE	Willis A. Smith Construction, Inc. _____ CONTRACTOR (Firm name) 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240 _____ ADDRESS  _____ BY (Signature) Brett Raymaker Project Manager _____ (Typed name) 7/18/13 _____ DATE	The School Board of Sarasota County, Florida _____ OWNER (Firm name) 1960 Landings Boulevard, Sarasota, Florida 34231 _____ ADDRESS  _____ BY (Signature) Mark Smith, Director Construction Services Department _____ (Typed name) _____ DATE
---	--	---

CHANGE ORDER SUMMARY

**PROJECT NAME:
CRANBERRY ELEMENTARY SCHOOL PORTABLE INSTALLATION**

CHANGE ORDER NO. (1)

BOARD DATE: November 5, 2013

ITEM 1) Description: Reconcile final contract amount

Reason for Change: The project has reached final completion. This change order reconciles the final cost for the project.

Cost of Change: DEDUCT: **(\$24,748.75)**

SUMMARY: ITEM 1) DEDUCT: **(\$24,748.75)**

TOTAL COST: DEDUCT: **(\$24,748.75)**

Total Direct Material Purchase amount to date and as a % of original contract:	<input type="text" value="\$0.00"/>	<input type="text" value="0.00%"/>
Total Tax Savings to date as a result of Direct Material Purchases:	<input type="text" value="\$0.00"/>	
Change Orders to date and as a % of original contract:	<input type="text" value="-\$24,748.75"/>	<input type="text" value="-51.981%"/>

SUBMITTED BY:

Mark Smith

Digitally signed by Mark Smith
DN: cn=Mark Smith, o=Sarasota County School Board,
ou=Construction Services,
email=mark.smith@sarasotacounty.k12.fl.us, c=US
Date: 2013.10.03 11:04:34 -0400

Mark D. Smith, Director

Is this a Design/Build continuing contract project? Yes ___ No **X** / If Yes, enter this C.O. amount here: = \$



5001 Lakewood Ranch Blvd N
Sarasota, FL 34240
Ph : 941-366-3116

Change Order

Project:
1-13054 SBSC - Cranberry Summer Port
2775 Shalimar Terr
North Port, FL 34286

Change Order: 1
Date: 10/2/2013
Architect's Project:

To Contractor:
Willis A Smith Construction, Inc.
5001 Lakewood Ranch Blvd N
Sarasota, FL 34240

The Contract is changed as follows:
Owner Change Order 1- Cost Reconciliation

1 Owner Change Order 1- Reconciliation \$-24,748.75

The original Contract Amount was	\$47,611.00
Net change by previously authorized Change Orders	\$0.00
The Contract Amount prior to this Change Order was	\$47,611.00
The Contract will be increased by this Change Order in the amount of	\$-24,748.75
The new Contract Amount including this Change Order will be	\$22,862.25

The date of Substantial Completion as of the date of this Change Order therefore is

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACT AND OWNER.

ARCHITECT

CONTRACTOR
Willis A Smith Construction, Inc.
5001 Lakewood Ranch Blvd N
Sarasota, FL 34240

OWNER
School Bd. of Sarasota County
1960 Landings Boulevard
Sarasota, FL 34231

Not Applicable



Mark Smith Digital Signature by Mark Smith
DN: cn=Mark Smith, o=Sarasota County School Board,
ou=Construction Services,
c=US, email=mark.smith@sarasota.k12.fl.us, o=Sarasota County Schools, ou=IT,
date.2013.10.02.17:21:15-0400

(Signature)

(Signature)

(Signature)

By

By

By

Date

Date

Date

Taylor Aultman
10/2/13

CHANGE ORDER SUMMARY

**PROJECT NAME:
NORTH PORT HIGH SCHOOL WRESTLING BUILDING**

CHANGE ORDER NO. ONE (1)

BOARD DATE:
November 5, 2013

ITEM 1) Description: Deduct the cost of the metal roof deck materials supplied by Canam Steel Corp. This material will be direct purchased by the School Board of Sarasota County.

Reason for Change: This change order deletes the value of materials to be purchased directly by the School Board from the construction contract. This allows the School Board to realize a savings on these materials. A purchase order will be written directly to the material supplier which will total the same amount as the change order less the sales tax. A sales tax savings of \$702.14 will be realized.

Cost of Change: DEDUCT: (\$11,571.14)

SUMMARY: ITEM 1) DEDUCT: (\$11,571.14)

TOTAL COST: DEDUCT: (\$11,571.14)

Total Direct Material Purchase amount to date and as a % of original contract:	<input type="text" value="\$10,869.00"/>	<input type="text" value="-4.35%"/>
Total Tax Savings to date as a result of Direct Material Purchases:	<input type="text" value="\$702.14"/>	
Change Orders to date and as a % of original contract:	<input type="text" value="\$0.00"/>	<input type="text" value="0.000%"/>

SUBMITTED BY:	 Sue Bouffard _____ Sue Bouffard, Project Manager	<small>Digitally signed by Sue Bouffard DN: cn=Sue Bouffard, o=CSD, ou=SBSC, email=sue.bouffard@sarasotacounty.sch ools.net, c=US Date: 2013.10.03 08:06:48 -0400'</small>	 Mark Smith _____	<small>Digitally signed by Mark Smith DN: cn=Mark Smith, o=Sarasota County School Board, ou=Construction Services, email=mark.smith@sarasotacounty.schoo ls.net, c=US Date: 2013.10.03 08:11:26 -0400'</small>

Is this a Design/Build continuing contract project? Yes No / If Yes, enter this C.O. amount here: (\$11,571.14)



AIA Document G701™ – 2001

Change Order

PROJECT (Name and address):
North Port High School Wrestling Building
6400 W. Price Blvd.
North Port, Florida 34291

CHANGE ORDER NUMBER: 001
DATE: September 30, 2013

OWNER:
ARCHITECT:
CONTRACTOR:
FIELD:
OTHER:

TO CONTRACTOR (Name and address):
Willis A. Smith Construction, Inc.
5001 Lakewood Ranch Blvd. N.
Sarasota, Florida 34240

ARCHITECT'S PROJECT NUMBER:
CONTRACT DATE: September 23, 2013
CONTRACT FOR: General Construction

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Deductive Change order for Owner paid materials plus Sales Tax:

Canam Steel Corporation \$10,869.00
Sales Tax \$ 702.14

The original Guaranteed Maximum Price was	\$ 266,071.00
The net change by previously authorized Change Orders	\$ 0.00
The Guaranteed Maximum Price prior to this Change Order was	\$ 266,071.00
The Guaranteed Maximum Price will be decreased by this Change Order in the amount of	\$ 11,571.14
The new Guaranteed Maximum Price including this Change Order will be	\$ 254,499.86

The Contract Time will be increased by Zero (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is December 27, 2013.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Fawley Bryant Architects
ARCHITECT (Firm name)

5391 Lakewood Ranch Blvd. N., Suite 300, Sarasota, Florida 34240
ADDRESS

BY (Signature)

James Dickason
Project Architect
(Typed name)

DATE

Willis A. Smith Construction, Inc.
CONTRACTOR (Firm name)

5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240
ADDRESS

BY (Signature)

Benjamin W. Sasse
Sr. Project Manager
(Typed name)

DATE

School Board of Sarasota County
OWNER (Firm name)

1960 Landings Blvd., Sarasota, Florida 34231
ADDRESS

BY (Signature)

Mark D. Smith
Director Construction Services
(Typed name)

DATE

Mark Smith

Digitally signed by Mark Smith
DN: cn=Mark Smith, o=School Board of Sarasota County, email=mark.smith@sbosarasota.org, c=US
Date: 2013.10.01 11:45:00

CHANGE ORDER SUMMARY

**PROJECT NAME:
NPHS WRESTLING BUILDING PRECONSTRUCTION SERVICES**

CHANGE ORDER NO. ONE (1)

**BOARD DATE:
November 5, 2013**

ITEM 1) Description: Deductive change order to reconcile the final contract amount.
Reason for Change: Credit the cost for SWFWMD permitting which was not required.
Cost of Change: DEDUCT: **(\$3,242.00)**

SUMMARY: ITEM 1) DEDUCT: **(\$3,242.00)**

TOTAL COST: DEDUCT: **(\$3,242.00)**

Total Direct Material Purchase amount to date and as a % of original contract:	<input type="text" value="\$0.00"/>	<input type="text" value="0.00%"/>
Total Tax Savings to date as a result of Direct Material Purchases:	<input type="text" value="\$0.00"/>	
Change Orders to date and as a % of original contract:	<input type="text" value="-\$3,242.00"/>	<input type="text" value="-9.816%"/>

SUBMITTED BY:	Sue Bouffard	<small>Digitally signed by Sue Bouffard DN: cn=Sue Bouffard, o=SCSB, ou=CSD, email=sue.bouffard@sarasotacounty.sch ools.net, c=US Date: 2013.10.07 10:19:54 -04'00'</small>	Mark Smith	<small>Digitally signed by Mark Smith DN: cn=Mark Smith, o=Sarasota County School Board, ou=Construction Services, email=mark.smith@sarasotacounty.sch ools.net, c=US Date: 2013.10.07 13:19:10 -04'00'</small>
		Sue Bouffard, Project Manager		

Is this a Design/Build continuing contract project? Yes No / If Yes, enter this C.O. amount here: **(\$3,242.00)**



AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address): North Port High School Wrestling Bldg. Preconstruction 6400 W. Price Blvd. North Port, Florida 34291	CHANGE ORDER NUMBER: 001 DATE: October 7, 2013	OWNER: <input type="checkbox"/> ARCHITECT: <input type="checkbox"/> CONTRACTOR: <input type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Willis A. Smith Construction, Inc. 5001 Lakewood Ranch Blvd. N. Sarasota, Florida 34240	ARCHITECT'S PROJECT NUMBER: Fawley Bryant Architecture CONTRACT DATE: March 28, 2013 CONTRACT FOR: General Construction	




THE CONTRACT IS CHANGED AS FOLLOWS:
(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)
Credit cost for SWFWMD permitting not required.

The original Guaranteed Maximum Price was	\$ 33,028.00
The net change by previously authorized Change Orders	\$ 0.00
The Guaranteed Maximum Price prior to this Change Order was	\$ 33,028.00
The Guaranteed Maximum Price will be decreased by this Change Order in the amount of	\$ 3,242.00
The new Guaranteed Maximum Price including this Change Order will be	\$ 29,786.00

The Contract Time will be increased by Zero (0) days.
The date of Substantial Completion as of the date of this Change Order therefore is Unchanged

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Fawley Bryant Architects</u> ARCHITECT (Firm name)	<u>Willis A. Smith Construction, Inc.</u> CONTRACTOR (Firm name)	<u>School Board of Sarasota County</u> OWNER (Firm name)
<u>5391 Lakewood Ranch Blvd. N., Suite 300, Sarasota, Florida 34240</u> ADDRESS	<u>5001 Lakewood Ranch Blvd. N., Sarasota, Florida 34240</u> ADDRESS	<u>1960 Landings Blvd., Sarasota, Florida 34231</u> ADDRESS
<u></u> BY (Signature)	<u></u> BY (Signature)	<u></u> BY (Signature)
<u>Benjamin W. Sasse</u> (Typed name)	<u>Benjamin W. Sasse</u> (Typed name)	<u>Mark D. Smith</u> (Typed name)
<u>DATE</u>	<u>DATE</u>	<u>DATE</u>